

# County of Montmorency P. O. Box 789 – Atlanta, Michigan 49709 Soil Erosion Officer Joseph Stone (989) 785-8006

# <u>The Soil Erosion And Sedimentation Control Permit</u> <u>Application Must Be Completed In It's Entirety.</u> <u>There Are No Exceptions Incomplete Applications Will Be</u> <u>Returned For Completion.</u>

- 1. The applicant must complete all sections of this application. If you are not the owner and are applying as the designated agent for the landowner you must have a written statement from the landowner authorizing you to secure a permit in the landowner's name.
- 2. Location area of form (be as complete as possible).
- 3. Proposed Earth Change: Explain in detail what you intend to do, include size of earth change and name of nearest lake, stream, drain, or wetland.
- 4. Soil Erosion And Sedimentation Control Plan: Commercial projects provide two (2) sets of prints. One to be signed by Soil Erosion Officer and kept at job site and one for file. Non commercial projects may also require prints but that requirement is at the discretion of the Soil Erosion Officer. Non commercial projects include a completed site plan. Sample and site plan are attached. It must be completely filled out.
- 5. Parties Responsible For Earth Change: If designated agent fills out application they must include the person responsible for the earth change and who is to be contacted in the event that control measures are not working.
- 6. Performance Deposit: May be required and is at the discretion of the Soil Erosion Officer.
- Sign the form. Permit Fee **\$100.00** Make Checks payable to: Montmorency County

## GENERAL CONDITIONS

. . e 1

In accordance with Rule 1709 promulgated under the authority of Part 91, Soil Erosion and Sedimentation Control, of the Natural Resources and Environmental Protection Act, 1994 PA 451, as amended, and in addition to the information on the attached plan(s) and special conditions, the following general conditions apply to the earth change authorized by this permit:

- Design, construct, and complete the earth change in a manner that limits the exposed area of disturbed land for the shortest period of time.
- Remove sediment caused by accelerated soil erosion from runoff water before it leaves the site of the earth change.
- Temporary or permanent control measures shall be designed and installed to convey water around, through, or from the earth change at a non-erosive velocity.
- Install temporary soil erosion and sedimentation control measures before or upon commencement of the earth change activity and maintain the measures on a daily basis. Remove temporary soil erosion and sedimentation control measures after permanent soil erosion measures are in place and the area is stabilized.
  ("Stabilized" means the establishment of vegetation or the proper placement, grading, or covering of soil to ensure its resistance to soil erosion, sliding, or other earth movement.)
- Complete permanent soil erosion control measures for the earth change within five calendar days after final grading or upon completion of the final earth change. If it is not possible to permanently stabilize the earth change, then maintain temporary soil erosion and sedimentation control measures until permanent soil erosion control measures are in place and the area is stabilized.

## SPECIFIC CONDITIONS

Commercial

#### Permit Number

#### ennit raunde

Date Issued

#### Expiration Date ···

File Number

Multi-family

#### PERMIT APPLICATION for Part 91 SOIL EROSION AND SEDIMENTATION CONTROL

#### 1. APPLICANT (Please check if applicant is the landowner or designated agent\*)

### Name Landowner Designated Agent

Address	8		
City	State	Zip Code	Area Code/Telephone Number

#### 2. LOCATION

2. LOC	JAHON						A long to the second se	
Section	Town	Range	e Town	ship	City/Village		County	
Subdivisio	n		Lot No.	Tax ID Number		Street Address		

### 3. PROPOSED EARTH CHANGE Project Type: Residential

	Inc	lustrial L	and Balancing	
Describe Project		10		Size of Earth Change (acres or square feet)
Name of and Distance to Nearest Lake, Stream	n, or Drain	Date Project	to Start	Date Project to be Completed

#### 4. SOIL EROSION AND SEDIMENTATION CONTROL PLAN (Refer to Rule 323,1703)

Note: complete sets of plans	Estimated Cost of Erosion and Sediment Control	
must be attached.	Plan Preparer's Name and Telephone Number	Area Code ( )

#### 5. PARTIES RESPONSIBLE FOR EARTH CHANGE

Name of Landowner (if not provided in Box No. 1 above)		Address			
City State					Area Code/Telephone Number
Name of Individual "On Site" Responsible for Earth Change			Compa	iny Name	
Address City		Sta	ite	Zip Code	Area Code/Telephone Number

#### 6. PERFORMANCE DEPOSIT (If required by the permitting agency)

Amount Required \$	Cash	Certified Check Irrevocable Letter of Credit		Surety Bond	
Name of Surety Company					
Address	City		State	Zip Code	Area Code/Telephone No.

I (we) affirm that the above information is accurate and that I (we) will conduct the above described earth change in accordance with Part 91, Soil Erosion and Sedimentation Control, of the Natural Resources and Environmental Protection Act, 1994 PA 451, as amended, applicable local ordinances, and the documents accompanying this application.							
Landowner's Signature	Print Name	Date					
ç							
Designated Agent's Signature* Print Name Date							

\* Designated agent must have a written statement from landowner authorizing him/her to secure a permit in the landowner's name

# PLEASE COMPLETE ZONING AND HEALTH PERMIT PLANS ARE NOT ACCEPTABLE

### SITE PLAN

# Show on your site plan:

- a) Arrow indicating north
- b) Scaled map
- c) Driveway and parking areas
- d) Well, septic, etc.
- e) Limits of earth change
- f) Slope locations and steepness
- g) Soils information's

- b) Stockpile locations
- I) Timing and sequence
- j) Temporary SESC measures
- k) Distance from lot lines
- 1) Distance from water or welland
- m) Permanent SESC measures
- n) Maimenance program for SESC measures

NOTE: Outline the entire proposed earth change area using a dashed line (------) Any disturbance exceeding area indicated on plan will be considered a violation of the permit.


LEGEND: Indicates Direction Of drainage

Indicates Location of Earth Change

Site Fence Where Required

Waters edge (lake, stream or wetland)

Applicant must contact the Soil erosion office if any changes or alterations are necessary on the site plan submitted on this application. If an extension becomes necessary applicant must contact this office for approval.



× .

Place North Arrow In Circle						Lot Line length: ft.
Owner is responsible for maintain If no, who is responsible for main Seed all disturbed areas with a p Install all temporary SESC measu	ntaining all permanent st perennial seed mulch, pe	tabilization?		. Owner to maintain stabiliza	tion.	
Include the following on your site	e plan:	Soil Type		Estimated cost of erosion	control:	
□ Buildings Existing/Proposed □ Distance from Water Project Description:		on:	Location address:	Date:		
Driveway Existing/Proposed	Well/Septic					
Permanent/Temporary Erosion	Distance from	Preparer's Name:		Preparer's Phone Number		
Control	adjacent lot lines					
Stockpile Locations	□ Slope information	Countv:	Water body name:	Township:	Tax ID #:	
Outline Proposed earth change	Direction of water flow	/				

County of Montmorency

#### Department of Soil Erosion and Sedimentation Control

12265 M-32 P.O.Box 789

Atlanta, MI 49709

#### Phone 989-785-8006 Fax 989-785-8007

Date:

Montmorency County

Soil Erosion and Sedimentation Control

12265 M-32 P.O.Box 789

Atlanta, MI 49709

To Whom It May Concern:

I hereby authorize (Applicants NaOme)\_\_\_\_\_\_to apply

For and sign (as Agent) the necessary Montmorency County Permit Applications for project\_\_\_\_\_

\_\_\_\_\_. Any questions should be directed to

(Contractor)\_\_\_\_\_\_

Sincerely,

Property Owner

Date

h.,		APPROXIMATE PROJECT TIMING		
Month	Year	For MINOR PROJECTS		
Temporary Erosion Control Measures Installed (install all SESC meas according to manufacturer's specifications)				
Gravel Drive/Entrance Installed				
Land Cleared or Excavation Started				
		Final Grading/Seeding (seed all disturbed areas with a perenial seed & mul per manufacturere's specifications until stable)		
		Permanent Erosion Control Measures in Place		
		Temporary Erosion Control Measures Removed Once Site Is Stabilized		

Month	Year	For MAJOR PROJECTS
WORth		Temporary Erosion Control Measures Installed (install all SESC measures according to manufacturer's specifications)
		Gravel Drive/Entrance Installed
		Land Cleared or Excavation Started
		Detention/Retention/Sediment Ponds Installed
		Road Constructed
		Utilities Installed
		Final Grading/Seeding (seed all disturbed areas with a perenial seed & mulch per manufacturere's specifications until stable)
		Catch Basins/Ponds Cleaned
		Permanent Erosion Control Measures in Place
		Temporary Erosion Control Measures Removed

Yes	No
	Owner is responsible for maintaining all permanent stabilization
lf no, who	is responsible for maintaining all permanent stabilization?

# Part 91, Soil Erosion and Sedimentation Control Plan

Minimum Requirements	Project:
Rule 1703 Requirement	Included in Plan?*
Map with scale: 1" = 200' or less, or indication of exact distances between noted features on site plan, including site location sketch	Yes No
Legal description of property (town, range, section, quarter-quarter section)	Yes No
Proximity of any proposed earth change to lakes and/or streams	Yes No
Predominant land features	Yes No
Slope description or contour intervals	Yes No
Soils survey or written description of the soil types of the proposed exposed land area	Yes No
Description and location of the physical limits of each proposed earth change	Yes No
Description and location of all existing and proposed on-site drainage and dewatering facilities	Yes No
Timing and sequence of each proposed earth change	Yes No
Location and description for installing and removing all temporary SESC measures	Yes No
Description and location of all proposed permanent SESC measures	Yes No
Maintenance program for all permanent SESC measures and designation of person responsible for maintenance	Yes No

\*If No is checked above, the plan must be revised to include the missing element prior to submittal/approval.

**Other Comments:**